BRUHAT BENGALURU MAHANAGARA PALIKE

# EMB

## 4TH And Part Bill

## Measurement Sheet

**Name of Work :- (Package No. 2 Consists of 5 Works) (Package No. 2 Consists of 5 Works) Improvements to Roads and Drains from Dasarahalli main road to Coffee Board Layout main road in Ward no: 07 Bytarayanapura.**

# BRUHAT BENGALURU MAHANAGARA PALIKE

**Name of Work:** Improvements to Roads and Drains From Dasarahalli Main Road to Coffee Board Layout Main Road in Ward no: 07 Bytarayanapura.

## E-MB - REGULAR & PRE MEASUREMENT BILL DETAILS

**4th And Part Bill Recorded On- / /**

**Est Cost Rs.:-** 150.00 Lakhs

**Job Number:-007-23-000003** **Budget Head:- P3877 Amruth Nagarothana**

**Agency:- M/s Sri Venkateshwara Constructions, Prop . Sri Sambashiva**

**AS NO:-** AS/EE(BTP)/ **30/** 22-23, **Dt: 14-10-2022**

**TS NO:-** TS/CE/(YNK)/34/22-23, **Dt:01-07-2022**

**WO NO:** BBMP/EE/BTP/WO/74/2022-23, Dt: 21/11/2022

**Bill Type:-**4th & Part Bill

**Work Commencement Date:-**

**Work Completion Date:-**

| Sl No | Description of work | No | Dimensions L | B 1 | B 2 | B Avg | D | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| **EMB - Measurement Continued Recorded On : / /** | | | | | | | | | | | |
| 1 | Removing and resetting of footpath slab | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 8332.23 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 01 to 05 | | | | | | | 2361.34 | | | |
| | **BOQ QTY** | 12744.61 | | | | | **Total** | 10693.57 | Sqm | 246.70 | 582542.00 |
| | | | | | | | **Deduct Previouly paid qty** | 8332.23 | | | |
| | | | | | | | **To be Paid Now** | 2361.34 | | | |
| **EMB - Measurement Continued Recorded On : / /** | | | | | | | | | | | |
| 2 | Removing and resetting of Kerbs Stones. | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 2405.15 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 06 to 10 | | | | | | | 2734.18 | | | |
| | **BOQ QTY** | 6958.57 | | | | | **Total** | 5139.33 | Mtr | 123.88 | 338710.00 |
| | | | | | | | **Deduct Previouly paid qty** | 2405.15 | | | |
| | | | | | | | **To be Paid Now** | 2734.18 | | | |
| **EMB - Measurement Continued Recorded On : / /** | | | | | | | | | | | |
| 4 | Dismantling of cement concrete pavement by mechanical meansusing pneumatic tools, breaking to pieces not exceeding 0.02 m3 in volume and stock piling at designated locations and disposal of dismantled materials and stacking serviceable and unserviceable materials separately (Page No.9 & Item No.2.19)PWD SR 2021-22 (Vol-III) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 0.00 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 11 | | | | | | | 137.40 | | | |
| | **BOQ QTY** | 137.40 | | | | | **Total** | 137.40 | Cum | 487.32 | 66956.00 |
| | | | | | | | **Deduct Previouly paid qty** | 0.00 | | | |
| | | | | | | | **To be Paid Now** | 137.40 | | | |
| **EMB - Measurement Continued Recorded On : / /** | | | | | | | | | | | |
| 5 | Dismantling of Flexible pavements and disposal of dismantled materials and stacking serviceable and unserviceable materials separately(Page No.10 & Item No.2.18 II A)PWD SR 2021-22 (Vol-III) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 0.00 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 12 | | | | | | | 24.96 | | | |
| | **BOQ QTY** | 24.96 | | | | | **Total** | 24.96 | Cum | 232.11 | 5792.00 |
| | | | | | | | **Deduct Previouly paid qty** | 0.00 | | | |
| | | | | | | | **To be Paid Now** | 24.96 | | | |
| **EMB - Measurement Continued Recorded On : / /** | | | | | | | | | | | |
| 6 | Dismantling of Flexible pavements and disposal of dismantled materials and stacking serviceable and unserviceable materials separately(Page No.10 & Item No.2.18 II A)PWD SR 2021-22 (Vol-III) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 0.00 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 13 | | | | | | | 57.40 | | | |
| | **BOQ QTY** | 57.41 | | | | | **Total** | 57.40 | Cum | 42.73 | 2453.00 |
| | | | | | | | **Deduct Previouly paid qty** | 0.00 | | | |
| | | | | | | | **To be Paid Now** | 57.40 | | | |
| **EMB - Measurement Continued Recorded On : / /** | | | | | | | | | | | |
| 8 | Earth work excavation by manual means for drains,canals and similar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. Page No. 7/ Item No. 1.4.1/ PWD SR 2021-22 (Vol-I) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 3674.04 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 14to18 | | | | | | | 880.33 | | | |
| | **BOQ QTY** | 4251.93 | | | | | **Total** | 4554.36 | Cum | 351.05 | 309038.00 |

| Description of work | No | Dimensions L | B 1 | B 2 | B Avg | D | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | | Deduct Previouly paid qty | | | 3674.04 | | | |
| | | | | | | To be Paid Now | 880.33 | | 351.05 | 309038 |

EMB - Measurement Continued Recorded On : / /

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 13 | Providing precast slab of 100 mm thick including cost of all materials, labour,curing ,transportation,loading unloading,etc.,complete as per the direction of engineer in charge Data Rate | | | | | | | | | | |
| | | | | | | | Previous Qty | 1975.15 | | | |
| | **Dasarahalli Main Road** | | | | | | | | | | |
| | **Dasarahalli to Coffee Board Main Road I0596 I0596** | | | | | | | | | | |
| | **LHS** | | | | | | | | | | |
| | From Chainage 64.00 to263.20 mtr | 1 | 8.00 | 0.90 | 0.90 | 0.90 | | 7.2 | | | |
| | | 1 | 7.60 | 0.90 | 0.90 | 0.90 | | 6.8 | | | |
| | | 1 | 4.25 | 0.90 | 0.90 | 0.90 | | 3.8 | | | |
| | | 1 | 5.00 | 0.90 | 0.90 | 0.90 | | 4.5 | | | |
| | | 1 | 3.50 | 0.90 | 0.90 | 0.90 | | 3.2 | | | |
| | **RHS** | | | | | | | | | | |
| | From Chainage38.00 to263.20 mtr | 1 | 5.60 | 0.90 | 0.90 | 0.90 | | 5.0 | | | |
| | | 1 | 7.50 | 0.90 | 0.90 | 0.90 | | 6.8 | | | |
| | | 1 | 8.00 | 0.90 | 0.90 | 0.90 | | 7.2 | | | |
| | | 1 | 4.50 | 0.90 | 0.90 | 0.90 | | 4.1 | | | |
| | **BOQ QTY** | **2385.53** | | | | | **Present Executed Qty** | 48.56 | Sqm | 2175.19 | 105616.00 |
| | | | | | | | **Total** | 2023.71 | | | |
| | | | | | | | **Deduct Previouly Paid Qty** | 1975.15 | | | |
| | | | | | | | **To be Paid Now** | 48.56 | | | |

**Assistant Engineer**
**Ward No. 07**

**Assistant Executive Engineer**
**Bytarayanapura Sub Division**

EMB - Measurement Continued Recorded On : / /

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| 15 | Providing and fixing pre cast solid cement concrete kerb stones made out of M20 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete as directed by the Engineer in Charge of the work (Approved Rate) | | | | | | | | | | |
| | | | | | | | Previous Qty | 1749.00 | | | |
| | **Dasarahalli Main Road** | | | | | | | | | | |
| | **Dasarahalli to Coffee Board Main Road I0596 I0596** | | | | | | | | | | |
| | **LHS** | | | | | | | | | | |
| | From Chainage 64.00 to263.20 mtr | 1 | 9.50 | | | | | 9.5 | | | |
| | | 1 | 8.50 | | | | | 8.5 | | | |
| | | 1 | 6.50 | | | | | 6.5 | | | |
| | | 1 | 9.00 | | | | | 9.0 | | | |
| | | 1 | 12.00 | | | | | 12.0 | | | |
| | **RHS** | | | | | | | | | | |
| | From Chainage38.00 to263.20 mtr | 1 | 3.50 | | | | | 3.5 | | | |
| | | 1 | 2.60 | | | | | 2.6 | | | |
| | | 1 | 3.60 | | | | | 3.6 | 55.20 | | |
| | **BOQ QTY** | **2584.67** | | 55.20 / .45 = 122.666 | | | **Present Executed Qty** | 122.67 | Nos | 532.25 | 65289.00 |
| | | | | | | | **Total** | 1871.67 | | | |
| | | | | | | | **Deduct Previouly Paid Qty** | 1749.00 | | | |
| | | | | | | | **To be Paid Now** | 122.67 | | | |

For Sri Venkateshwara Constructions
Proprietor

**Assistant Engineer**
**Ward No. 07**

67.47

**Assistant Executive Engineer**
**Bytarayanapura Sub Division**

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | **Asphalt Road** | | | | | | | | | | |

EMB - Measurement Continued Recorded On : / /

| | Description of work | No | Dimensions L | B 1 | B 2 | B Avg | D | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work ((Vol-I, P.No-8, I No-1.12 of PWD SR 2021-22) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 5270.87 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 19to22 | | | | | | | 1216.24 | | | |
| | **BOQ QTY** | 7457.71 | | | | | **Total** | 6487.11 | Cum | 75.06 | 91291.00 |
| | | | | | | | **Deduct Previouly paid qty** | 5270.87 | | | |
| | | | | | | | **To be Paid Now** | 1216.24 | | | |
| | **EMB - Measurement Continued Recorded On :** / / | | | | | | | | | | |
| 17 | Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed Material by tipper to site, laying in uniform layers with paver/grader in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density. Page No. 24/ Item No. 4.27/ PWD SR 2021-22 (Vol-III). | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 4338.66 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 23to26 | | | | | | | 793.32 | | | |
| | **BOQ QTY** | 6015.60 | | | | | **Total** | 5131.98 | Cum | 2764.54 | 2193154.00 |
| | | | | | | | **Deduct Previouly paid qty** | 4338.66 | | | |
| | | | | | | | **To be Paid Now** | 793.32 | | | |
| | **EMB - Measurement Continued Recorded On :** / / | | | | | | | | | | |
| 18 | Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of granular base including cleaning of road surface and spraying primer at the rate of 0.90 kg per m2 using mechanical means. (P.No.29 It.No.5.1, PWD SR 2021-22 (Vol-III)) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 16314.66 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 27to30 | | | | | | | 3596.90 | | | |
| | **BOQ QTY** | 22779.34 | | | | | **Total** | 19911.56 | Sqm | 48.50 | 174450.00 |
| | | | | | | | **Deduct Previouly paid qty** | 16314.66 | | | |
| | | | | | | | **To be Paid Now** | 3596.90 | | | |
| | **EMB - Measurement Continued Recorded On :** / / | | | | | | | | | | |
| 20 | Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 4.5 per cent by weight of total mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRTH specification clause No. 505 complete in all respects.(Grade-II) (Pg:33, It.No-5.12 C PWD SR:2021-22 (Vol-III)) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 816.00 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 31to34 | | | | | | | 179.78 | | | |
| | **BOQ QTY** | 1139.09 | | | | | **Total** | 995.78 | Cum | 10553.53 | 1897323.00 |
| | | | | | | | **Deduct Previouly paid qty** | 816.00 | | | |
| | | | | | | | **To be Paid Now** | 179.78 | | | |
| | **EMB - Measurement Continued Recorded On :** / / | | | | | | | | | | |
| 19 | Providing and applying tack coat with RS1 Bituminous Emulsion using emulsion pressure distributor at the rate of 0.20 kg/m2 on the prepared bituminous surface cleaned with mechanical broom (P.No.29 It.No.5.3, PWD SR 2021-22 (Vol-III)) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 42174.42 | | | |
| | Vide Total Executed Qty from Premeasurement Page no. 35to37 | | | | | | | 10679.12 | | | |
| | **BOQ QTY** | 62885.71 | | | | | **Total** | 52853.54 | Sqm | 13.86 | 148013.00 |
| | | | | | | | **Deduct Previouly paid qty** | 42174.42 | | | |
| | | | | | | | **To be Paid Now** | 10679.12 | | | |
| | **EMB - Measurement Continued Recorded On :** / / | | | | | | | | | | |
| 21 | Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using Crushed aggregates of specified grading, premixed with bituminous binder VG-30, @ 5.4 per cent of mix and filler, transporting the hot mix to work site, laying with mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No. 507 complete in all respec (Pg:36, It.No-5.16 C PWD SR:2021-22 (Vol-III)) | | | | | | | | | | |
| | | | | | | | **Previous Qty** | 1687.46 | | | |
| | **Dasarahalli Main Road** | | | | | | | | | | |
| | **Dasarahalli to Coffee Board Main Road I0596** | | | | | | | | | | |
| | | 1 | 15.00 | 7.60 | 7.05 | 7.33 | 0.04 | 4.4 | | | |
| | | 1 | 15.00 | 7.05 | 6.80 | 6.93 | 0.04 | 4.2 | | | |
| | | 1 | 15.00 | 6.80 | 6.65 | 6.73 | 0.04 | 4.0 | | | |
| | | 1 | 15.00 | 6.65 | 6.80 | 6.73 | 0.04 | 4.0 | | | |
| | | | | | | | | 16.60 | | | |

For Sri Venkateshwara Constructions

Proprietor

| Description of work | No | Dimensions | | | | | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|
| | | L | B 1 | B 2 | B Avg | D | | | | |
| | 1 | 15.00 | 6.80 | 4.45 | 5.63 | 0.04 | 3.4 | | | |
| | 1 | 15.00 | 4.45 | 4.85 | 4.65 | 0.04 | 2.8 | | | |
| | 1 | 15.00 | 4.85 | 5.20 | 5.03 | 0.04 | 3.0 | | | |
| | 1 | 15.00 | 5.20 | 4.95 | 5.08 | 0.04 | 3.0 | | | |
| | 1 | 15.00 | 4.95 | 5.35 | 5.15 | 0.04 | 3.1 | | | |
| | 1 | 15.00 | 5.35 | 5.15 | 5.25 | 0.04 | 3.2 | | | |
| | 1 | 15.00 | 5.15 | 5.85 | 5.50 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.85 | 5.00 | 5.43 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.00 | 5.20 | 5.10 | 0.04 | 3.1 | | | |
| | 1 | 15.00 | 5.20 | 5.20 | 5.20 | 0.04 | 3.1 | | | |
| | 1 | 15.00 | 5.20 | 5.00 | 5.10 | 0.04 | 3.1 | | | |
| | 1 | 15.00 | 5.00 | 6.10 | 5.55 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 6.10 | 6.50 | 6.30 | 0.04 | 3.8 | | | |
| | 1 | 8.20 | 6.50 | 7.90 | 7.20 | 0.04 | 2.4 | | | |
| **Deduct man Holes** | -8 | 0.64 | | | | 0.04 | -0.2 | | | |
| **Dasarahalli Main Road To Mazid W0847** | | | | | | | | | | |
| | 1 | 15.00 | 7.70 | 7.30 | 7.50 | 0.04 | 4.5 | | | |
| | 1 | 15.00 | 7.30 | 6.90 | 7.10 | 0.04 | 4.3 | | | |
| | 1 | 15.00 | 6.90 | 6.40 | 6.65 | 0.04 | 4.0 | | | |
| | 1 | 15.00 | 6.40 | 6.20 | 6.30 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 6.20 | 5.80 | 6.00 | 0.04 | 3.6 | | | |
| | 1 | 15.00 | 5.80 | 6.70 | 6.25 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 6.70 | 11.50 | 9.10 | 0.04 | 5.5 | | | |
| | 1 | 15.00 | 11.50 | 6.70 | 9.10 | 0.04 | 5.5 | | | |
| | 1 | 15.00 | 6.70 | 7.00 | 6.85 | 0.04 | 4.1 | | | |
| | 1 | 15.00 | 7.00 | 6.00 | 6.50 | 0.04 | 3.9 | | | |
| | 1 | 15.00 | 6.00 | 6.20 | 6.10 | 0.04 | 3.7 | | | |
| | 1 | 15.00 | 6.20 | 6.70 | 6.45 | 0.04 | 3.9 | | | |
| | 1 | 15.00 | 6.70 | 7.00 | 6.85 | 0.04 | 4.1 | | | |
| | 1 | 15.00 | 7.00 | 6.80 | 6.90 | 0.04 | 4.1 | | | |
| | 1 | 15.00 | 6.80 | 6.90 | 6.85 | 0.04 | 4.1 | | | |
| | 1 | 10.00 | 6.90 | 7.20 | 7.05 | 0.04 | 2.8 | | | |
| **Deduct man Holes** | -7 | 0.64 | | | | 0.04 | -0.2 | | | |
| **Towards Mazid Venkateshwara layout 1st A main Road W0642** | | | | | | | | | | |
| | 1 | 15.00 | 6.20 | 7.20 | 6.70 | 0.04 | 4.0 | | | |
| | 1 | 15.00 | 7.20 | 7.80 | 7.50 | 0.04 | 4.5 | | | |
| | 1 | 15.00 | 7.80 | 6.00 | 6.90 | 0.04 | 4.1 | | | |
| | 1 | 15.00 | 6.00 | 6.30 | 6.15 | 0.04 | 3.7 | | | |
| | 1 | 15.00 | 6.30 | 6.00 | 6.15 | 0.04 | 3.7 | | | |
| | 1 | 15.00 | 6.00 | 5.00 | 5.50 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.00 | 4.30 | 4.65 | 0.04 | 2.8 | | | |
| | 1 | 15.00 | 4.30 | 5.00 | 4.65 | 0.04 | 2.8 | | | |
| | 1 | 15.00 | 5.00 | 4.60 | 4.80 | 0.04 | 2.9 | | | |
| | 1 | 15.00 | 4.60 | 5.10 | 4.85 | 0.04 | 2.9 | | | |
| | 1 | 15.00 | 5.10 | 5.60 | 5.35 | 0.04 | 3.2 | | | |
| | 1 | 15.00 | 0.10 | 5.55 | 2.83 | 0.04 | 1.7 | | | |
| | 1 | 15.00 | 5.55 | 5.15 | 5.35 | 0.04 | 3.2 | | | |
| | 1 | 15.00 | 5.15 | 5.00 | 5.08 | 0.04 | 3.0 | | | |
| | 1 | 15.00 | 5.00 | 5.25 | 5.13 | 0.04 | 3.1 | | | |
| | 1 | 15.00 | 5.25 | 4.55 | 4.90 | 0.04 | 2.9 | | | |
| | 1 | 15.00 | 4.55 | 5.20 | 4.88 | 0.04 | 2.9 | | | |
| | 1 | 15.00 | 0.10 | 5.75 | 2.93 | 0.04 | 1.8 | | | |
| | 1 | 15.00 | 5.75 | 6.95 | 6.35 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 6.95 | 6.40 | 6.68 | 0.04 | 4.0 | | | |
| | 1 | 8.20 | 6.40 | 6.40 | 6.40 | 0.04 | 2.1 | | | |
| **Deduct man Holes** | -10 | 0.64 | | | | 0.04 | -0.3 | | | |
| **Venkategowda Layout 1st B main Road W0638** | | | | | | | | | | |
| | 1 | 15.00 | 6.40 | 6.75 | 6.58 | 0.04 | 3.9 | | | |
| | 1 | 15.00 | 6.75 | 5.90 | 6.33 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 5.90 | 5.90 | 5.90 | 0.04 | 3.5 | | | |
| | 1 | 15.00 | 5.90 | 5.50 | 5.70 | 0.04 | 3.4 | | | |
| | 1 | 15.00 | 5.50 | 5.55 | 5.53 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.55 | 5.55 | 5.55 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.55 | 5.90 | 5.73 | 0.04 | 3.4 | | | |
| | 1 | 15.00 | 5.90 | 5.70 | 5.80 | 0.04 | 3.5 | | | |
| | 1 | 15.00 | 5.70 | 5.40 | 5.55 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.40 | 6.20 | 5.80 | 0.04 | 3.5 | | | |
| | 1 | 15.00 | 6.20 | 5.30 | 5.75 | 0.04 | 3.5 | | | |

C & FC

C & FC

C & FC

C & FC

For Sri Venkateshwara Constructions

Proprietor

213.60

| Description of work | No | Dimensions | | | | | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|
| | | L | B 1 | B 2 | B Avg | D | | | | |
| | 1 | 15.00 | 0.10 | 6.00 | 3.05 | 0.04 | 1.8 | | | |
| | 1 | 15.00 | 6.00 | 5.65 | 5.83 | 0.04 | 3.5 | | | |
| | 1 | 15.00 | 5.65 | 6.40 | 6.03 | 0.04 | 3.6 | | | |
| | 1 | 15.00 | 6.40 | 6.30 | 6.35 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 6.30 | 6.40 | 6.35 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 6.40 | 5.55 | 5.98 | 0.04 | 3.6 | | | |
| | 1 | 15.00 | 5.55 | 5.20 | 5.38 | 0.04 | 3.2 | | | |
| | 1 | 15.00 | 5.20 | 5.85 | 5.53 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.85 | 6.00 | 5.93 | 0.04 | 3.6 | | | |
| | 1 | 6.70 | 6.00 | 5.70 | 5.85 | 0.04 | 1.6 | | | |
| **Deduct man Holes** | -10 | 0.64 | | | | 0.04 | -0.3 | | | |
| **Venkateshwara 3rd main road Bakery Road I0596** | | | | | | | | | | |
| | 1 | 15.00 | 6.60 | 4.50 | 5.55 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 4.50 | 4.00 | 4.25 | 0.04 | 2.6 | | | |
| | 1 | 15.00 | 4.00 | 4.20 | 4.10 | 0.04 | 2.5 | | | |
| | 1 | 15.00 | 4.20 | 3.90 | 4.05 | 0.04 | 2.4 | | | |
| | 1 | 15.00 | 3.90 | 3.80 | 3.85 | 0.04 | 2.3 | | | |
| | 1 | 15.00 | 3.80 | 4.30 | 4.05 | 0.04 | 2.4 | | | |
| | 1 | 15.00 | 4.30 | 4.30 | 4.30 | 0.04 | 2.6 | | | |
| | 1 | 15.00 | 4.30 | 4.10 | 4.20 | 0.04 | 2.5 | | | |
| | 1 | 15.00 | 4.10 | 3.15 | 3.63 | 0.04 | 2.2 | | | |
| | 1 | 15.00 | 0.10 | 4.30 | 2.20 | 0.04 | 1.3 | | | |
| | 1 | 15.00 | 4.30 | 4.10 | 4.20 | 0.04 | 2.5 | | | |
| | 1 | 15.00 | 4.10 | 4.10 | 4.10 | 0.04 | 2.5 | | | |
| | 1 | 15.00 | 4.10 | 4.55 | 4.33 | 0.04 | 2.6 | | | |
| | 1 | 15.00 | 4.55 | 3.55 | 4.05 | 0.04 | 2.4 | | | |
| | 1 | 15.00 | 3.55 | 3.60 | 3.58 | 0.04 | 2.1 | | | |
| | 1 | 15.00 | 3.60 | 4.10 | 3.85 | 0.04 | 2.3 | | | |
| | 1 | 15.00 | 4.10 | 4.25 | 4.18 | 0.04 | 2.5 | | | |
| | 1 | 15.00 | 4.25 | 3.90 | 4.08 | 0.04 | 2.4 | | | |
| | 1 | 15.00 | 3.90 | 4.80 | 4.35 | 0.04 | 2.6 | | | |
| | 1 | 14.00 | 4.80 | 4.80 | 4.80 | 0.04 | 2.7 | | | |
| **Deduct man Holes** | -10 | 0.64 | | | | 0.04 | -0.3 | | | |
| Amruthahalli 3rd cross From Nandini Parlour W0508 | | | | | | | | | | |
| | 1 | 15.00 | 6.50 | 5.30 | 5.90 | 0.04 | 3.5 | | | |
| | 1 | 15.00 | 5.30 | 5.90 | 5.60 | 0.04 | 3.4 | | | |
| | 1 | 15.00 | 5.90 | 6.60 | 6.25 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 6.60 | 6.20 | 6.40 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 6.20 | 6.00 | 6.10 | 0.04 | 3.7 | | | |
| | 1 | 15.00 | 6.00 | 5.80 | 5.90 | 0.04 | 3.5 | | | |
| | 1 | 15.00 | 5.80 | 5.50 | 5.65 | 0.04 | 3.4 | | | |
| | 1 | 15.00 | 5.50 | 5.80 | 5.65 | 0.04 | 3.4 | | | |
| | 1 | 15.00 | 5.80 | 5.50 | 5.65 | 0.04 | 3.4 | | | |
| | 1 | 15.00 | 0.10 | 5.00 | 2.55 | 0.04 | 1.5 | | | |
| | 1 | 15.00 | 5.00 | 5.20 | 5.10 | 0.04 | 3.1 | | | |
| | 1 | 15.00 | 5.20 | 6.20 | 5.70 | 0.04 | 3.4 | | | |
| | 1 | 15.00 | 6.20 | 6.20 | 6.20 | 0.04 | 3.7 | | | |
| | 1 | 15.00 | 6.20 | 6.40 | 6.30 | 0.04 | 3.8 | | | |
| | 1 | 15.00 | 6.40 | 5.30 | 5.85 | 0.04 | 3.5 | | | |
| | 1 | 15.00 | 5.30 | 5.50 | 5.40 | 0.04 | 3.2 | | | |
| | 1 | 15.00 | 5.50 | 5.35 | 5.43 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.35 | 5.80 | 5.58 | 0.04 | 3.3 | | | |
| | 1 | 12.00 | 5.80 | 5.40 | 5.60 | 0.04 | 2.7 | | | |
| **Deduct man Holes** | -9 | 0.64 | | | | 0.04 | -0.2 | | | |
| Amruthahalli 3rd A cross W0637 | | | | | | | | | | |
| | 1 | 15.00 | 6.10 | 5.90 | 6.00 | 0.04 | 3.6 | | | |
| | 1 | 15.00 | 5.90 | 5.80 | 5.85 | 0.04 | 3.5 | | | |
| | 1 | 7.60 | 5.80 | 6.20 | 6.00 | 0.04 | 1.8 | | | |
| **Deduct man Holes** | -1 | 0.64 | | | | 0.04 | -0.03 | | | |
| Amruthahalli 5th cross W0504 | | | | | | | | | | |
| | 1 | 15.00 | 6.10 | 5.00 | 5.55 | 0.04 | 3.3 | | | |
| | 1 | 15.00 | 5.00 | 5.40 | 5.20 | 0.04 | 3.1 | | | |
| | 1 | 15.00 | 5.40 | 5.20 | 5.30 | 0.04 | 3.2 | | | |
| | 1 | 15.00 | 5.20 | 4.40 | 4.80 | 0.04 | 2.9 | | | |
| | 1 | 15.00 | 4.40 | 4.50 | 4.45 | 0.04 | 2.7 | | | |
| | 1 | 15.00 | 4.50 | 4.30 | 4.40 | 0.04 | 2.6 | | | |
| | 1 | 6.70 | 4.30 | 3.50 | 3.90 | 0.04 | 1.0 | | | |
| **Deduct man Holes** | -3 | 0.64 | | | | 0.04 | -0.1 | | | |

171.00

For Sri Venkateshwara Constructions

Proprietor

| Description of work | No | Dimensions L | B 1 | B 2 | B Avg | D | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|
| Amruthahalli 6th cross W0500 | | | | | | | | | | |
| | 1 | 15.00 | 5.20 | 4.50 | 4.85 | 0.04 | 2.9 | | | |
| | 1 | 15.00 | 4.50 | 3.90 | 4.20 | 0.04 | 2.5 | | | |
| | 1 | 15.00 | 3.90 | 4.90 | 4.40 | 0.04 | 2.6 | | | |
| | 1 | 15.00 | 4.90 | 5.60 | 5.25 | 0.04 | 3.2 | | | |
| | 1 | 15.00 | 5.60 | 5.50 | 5.55 | 0.04 | 3.3 | | | |
| | 1 | 6.90 | 5.50 | 5.50 | 5.50 | 0.04 | 1.5 | | | |
| **Deduct man Holes** | -2 | 0.64 | | | | 0.04 | -0.1 | | | |
| Amruthahalli 7th cross From Bar W0496 | | | | | | | | | | |
| | 1 | 15.00 | 4.60 | 4.00 | 4.30 | 0.04 | 2.6 | | | |
| | 1 | 15.00 | 4.00 | 3.70 | 3.85 | 0.04 | 2.3 | | | |
| | 1 | 15.00 | 3.70 | 3.80 | 3.75 | 0.04 | 2.3 | | | |
| | 1 | 15.00 | 3.80 | 3.70 | 3.75 | 0.04 | 2.3 | | | |
| | 1 | 4.00 | 3.70 | 3.70 | 3.70 | 0.04 | 0.6 | | | |
| **Deduct man Holes** | -2 | 0.64 | | | | 0.04 | -0.1 | | | |
| **BOQ QTY** | **2515.43** | | | | **Present Executed Qty** | | 427.16 | Cum | 12253.37 | 5234169.00 |
| | | | | | **Total** | | 2114.62 | | | |
| | | | | | **Deduct Previouly Paid Qty** | | 1687.46 | | | |
| | | | | | **To be Paid Now** | | 427.16 | | | |

T. Santhosh

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Byatarayanpura Sub Division

**EMB - Measurement Continued Recorded On : / /**

**22** Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads @ 250 g/ m2 area, thickness of 2.5 mm is exclusive of surface applied glass beads as per RC:35:2015.The finished surface to be level, uniform and free from streaks and holes. Page No. 57/ Item No. 8.15 PWD SR 2021-22 (Vol-III).

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | **Previous Qty** | | 1190.68 | | | |
| **Dasarahalli Main Road** | | | | | | | | | | |
| **Dasarahalli to Coffee Board Main Road I0596** | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 8.20 | 0.10 | 0.10 | 0.10 | | 1.6 | | | |
| **Dasarahalli Main Road To Mazid W0847** | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |

For Sri Venkateshwara Constructions
Proprietor



91.60

| Description of work | No | Dimensions | | | | | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|
| | | L | B 1 | B 2 | B Avg | D | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 10.00 | 0.10 | 0.10 | 0.10 | | 2.0 | | | |
| **Towards Mazid Venkateshwara layout 1st A main Road W0642** | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 8.20 | 0.10 | 0.10 | 0.10 | | 1.6 | | | |
| **Venkategowda Layout 1st B main Road W0638** | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 6.70 | 0.10 | 0.10 | 0.10 | | 1.3 | | | |
| **Venkateshwara 3rd main road Bakery Road I0596** | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |

For Sri Venkateshwara Constructions
Proprietor



182.00

| Description of work | No | Dimensions | | | | | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|
| | | L | B 1 | B 2 | B Avg | D | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 14.00 | 0.10 | 0.10 | 0.10 | | 2.8 | | | |
| Amruthahalli 3rd cross From Nandini Parlour W0508 | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 12.00 | 0.10 | 0.10 | 0.10 | | 2.4 | | | |
| Amruthahalli 3rd A cross W0637 | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 7.60 | 0.10 | 0.10 | 0.10 | | 1.5 | | | |
| Amruthahalli 5th cross W0504 | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 6.70 | 0.10 | 0.10 | 0.10 | | 1.3 | | | |
| Amruthahalli 6th cross W0500 | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 6.90 | 0.10 | 0.10 | 0.10 | | 1.4 | | | |
| Amruthahalli 7th cross From Bar W0496 | | | | | | | | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.0 | | | |
| | 2 | 4.00 | 0.10 | 0.10 | 0.10 | | 0.8 | | | |
| **BOQ QTY** | **1870.48** | | | | **Present Executed Qty** | | 394.86 | Sqm | 551.98 | 217955.00 |
| | | | | | **Total** | | 1585.54 | | | |
| | | | | | **Deduct Previouly Paid Qty** | | 1190.68 | | | |
| | | | | | **To be Paid Now** | | 394.86 | | | |

12.1.20

For Sri Venkateshwara Constructions

Proprietor

**Assistant Engineer**
**Ward No. 07**

**Assistant Executive Engineer**
**Byatarayanpura Sub Division**

**EMB - Measurement Continued Recorded On : / /**

| | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|
| 23 | Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Page No. 15/ Item No. 2.1.1/ PWD SR 2021-22 (Vol-I). | | | | | | | | | |
| | | | | | **Previous Qty** | | 202.08 | | | |

| Description of work | No | Dimensions L | B 1 | B 2 | B Avg | D | Qty | Unit | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|
| Vide Total Executed Qty from Premeasurement Page no. 38 | | | | | | | 68.51 | | | |
| BOQ QTY | 325.27 | | | | | Total | 270.59 | Cum | 5611.08 | 384411.00 |
| | | | | | | Deduct Previouly paid qty | 202.08 | | | |
| | | | | | | To be Paid Now | 68.51 | | | |

**EMB - Measurement Continued Recorded On : / /**

**24** Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the work. Page No. 138/ Item No. 20.29/ PWD SR 2021-22 (Vol-III).

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | Previous Qty | 202.08 | | | |
| | **For C C Road** | | | | | | | | | | |
| | Mariyanapalya 1st cross Road W1063 | | | | | | | | | | |
| | **From Road End** | 1 | 15.00 | 5.30 | 5.18 | 5.24 | 0.15 | 11.8 | | | |
| | | 1 | 15.00 | 5.18 | 4.50 | 4.84 | 0.15 | 10.9 | | | |
| | | 1 | 13.40 | 4.50 | 4.70 | 4.60 | 0.15 | 9.2 | | | |
| | **Stanza Living road** | | | | | | | | | | |
| | | 1 | 15.00 | 4.00 | 3.10 | 3.55 | 0.15 | 8.0 | | | |
| | | 1 | 15.00 | 3.10 | 3.70 | 3.40 | 0.15 | 7.7 | | | |
| | | 1 | 15.00 | 3.70 | 3.30 | 3.50 | 0.15 | 7.9 | | | |
| | | 1 | 15.00 | 3.30 | 3.40 | 3.35 | 0.15 | 7.5 | | | |
| | | 1 | 11.00 | 3.40 | 3.40 | 3.40 | 0.15 | 5.6 | | | |
| | **Deduct man Holes** | -3 | 0.64 | | | | 0.04 | -0.1 | 68.3 | | |
| | **BOQ QTY** | 325.27 | | | | | Present Executed Qty | 68.51 | Cum | 7519.93 | 515184.00 |
| | | | | | | | Total | 270.59 | | | |
| | | | | | | | Deduct Previouly Paid Qty | 202.08 | | | |
| | | | | | | | To be Paid Now | 68.51 | | | |

**EMB - Measurement Continued Recorded On : / /**

**25** Cost of Haulage Excluding Loading and Unloading Taking output 25 t load and lead 10 km = 250 t.km (Vol-III ) Page No.3, Item No.1.4C of PWD SR 2021-22

| | | | | | | | | | | | |
|---|---|---|---|---|---|---|---|---|---|---|---|
| **A** | | | | | | | Previous Qty | 11449.48 | | | |
| | **QTY VIDE ITEM NO. 06** | | | | | | | 880.33 | | | |
| | **QTY VIDE ITEM NO. 08** | | | | | | | 1216.24 | | | |
| | | | | | | | Total | 2096.57 | | | |
| **B** | | | | | | | Wt.= 2096.53 Cum * 1.28 T/cum | 2683.61 | | | |
| | **BOQ QTY** | 16391.97 | | | | | Total (A+B) | 14133.00 | Cum | 46.19 | 123956.00 |
| | | | | | | | Deduct Previouly Paid Qty | 11449.39 | | | |
| | | | | | | | To be Paid Now | 2683.61 | | | |

T. Roopesh

**Assistant Engineer**
**Ward No. 07**

**Assistant Executive Engineer**
**Bytarayanapura Sub Division**

| | | |
|---|---|---|
| | 12456302.00 — Sub-Total - 1 | 12456302.00 |
| | 2242134.36 — GST 18% | 2242134.00 |
| | 14698436.36 — Total Amount | 14698436.00 |
| | 14695000.00 Round off. | |

**CERTIFICATE:-**

1. The work has been completed satisfactorily.
2. The work spot comes under BBMP Limits.
3. No Debris in Work Spot.
4. All Measurements are recorded in E-MB.

SHIPRAMA Consulting Engineers Pvt. Ltd. Bangalore

T. B Paul

**Assistant Engineer**
**Ward No. 07**

For Sri Venkateshwara Constructions

Proprietor

**Assistant Executive Engineer**
**Bytarayanapura Sub Division**